

| ID  | Task Mode | Task Name                          | Duration | Start        | Finish       | Predecessors | Resource Names | Gangs | 2024 |     | Qtr 3, 2024 |     |     | Qtr 4, 2024 |     |     | Qtr 1, 2025 |     |     | Qtr 2, 2025 |     |     | Qtr 3, 2025 |     |     | Qtr 4, 2025 |     |     | Qtr 1, 2026 |     |
|-----|-----------|------------------------------------|----------|--------------|--------------|--------------|----------------|-------|------|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|
|     |           |                                    |          |              |              |              |                |       | May  | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan         | Feb | Mar | Apr         | May | Jun | Jul         | Aug | Sep | Oct         | Nov | Dec | Jan         | Feb |
| 1   |           |                                    |          |              |              |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 2   |           | Construction Works                 | 419 da   | Mon 03/06/24 | Thu 08/01/26 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 3   |           | Enabling Works                     | 90 day   | Mon 03/06/24 | Fri 04/10/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 10  |           |                                    |          |              |              |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 11  |           | Infrastructure                     | 89 day   | Mon 22/07/24 | Thu 21/11/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 28  |           |                                    |          |              |              |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 29  |           | Substructures                      | 162 da   | Mon 22/07/24 | Tue 04/03/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 30  |           | Plot 14 & 15                       | 25 day   | Mon 22/07/24 | Fri 23/08/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 36  |           | Plot 16 & 17                       | 25 day   | Tue 30/07/24 | Mon 02/09/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 42  |           | Plot 18, 19 & 20                   | 35 day   | Wed 07/08/24 | Tue 24/09/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 48  |           | Plot 21 & 22                       | 20 day   | Mon 19/08/24 | Fri 13/09/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 54  |           | Plot 23 - 31                       | 40 day   | Fri 23/08/24 | Thu 17/10/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 60  |           | Plot 32 - 40                       | 40 day   | Fri 06/09/24 | Thu 31/10/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 66  |           | Plot 41 & 42                       | 25 day   | Fri 20/09/24 | Thu 24/10/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 72  |           | Plot 7 & 8                         | 25 day   | Mon 30/09/24 | Fri 01/11/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 78  |           | Plot 9 & 10                        | 25 day   | Tue 08/10/24 | Mon 11/11/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 84  |           | Plot 3 - 6                         | 35 day   | Wed 16/10/24 | Tue 03/12/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 90  |           | Plot 1 & 2                         | 25 day   | Mon 28/10/24 | Fri 29/11/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 96  |           | Move Site Set Up into Plot 14 & 15 | 5 days   | Thu 16/01/25 | Wed 22/01/25 | 386SS+40 d   |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 97  |           | Plot 13                            | 20 day   | Thu 23/01/25 | Wed 19/02/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 103 |           | Plot 11 & 12                       | 25 day   | Wed 29/01/25 | Tue 04/03/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 109 |           |                                    |          |              |              |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 110 |           | Plot Drainage and Scaffold Margins | 134 da   | Mon 09/09/24 | Thu 13/03/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 111 |           | Plot 14 - 20                       | 20 day   | Mon 09/09/24 | Fri 04/10/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 115 |           | Plot 21 - 31                       | 26 day   | Mon 07/10/24 | Mon 11/11/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 119 |           | Plot 32 - 42                       | 26 day   | Tue 12/11/24 | Tue 17/12/24 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 123 |           | Plot 7 - 10                        | 16 day   | Wed 18/12/24 | Wed 08/01/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 127 |           | Plot 1 - 6                         | 29 day   | Thu 09/01/25 | Tue 18/02/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 132 |           | Plot 11 - 13                       | 15 day   | Fri 21/02/25 | Thu 13/03/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 136 |           | Plot 43 (Works TBC)                | 15 day   | Fri 21/02/25 | Thu 13/03/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 140 |           |                                    |          |              |              |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 141 |           | Super Structure                    | 280 da   | Mon 07/10/24 | Fri 31/10/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 142 |           | Plot 14 & 15                       | 82 day   | Mon 07/10/24 | Tue 28/01/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 159 |           | Plot 16 & 17                       | 82 day   | Mon 28/10/24 | Tue 18/02/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 176 |           | Plot 18 - 20                       | 103 da   | Thu 14/11/24 | Mon 07/04/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 193 |           | Plot 21 & 22                       | 93 day   | Mon 18/11/24 | Wed 26/03/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 210 |           | Plot 23 - 31 (Apartment Block B)   | 163 da   | Mon 02/12/24 | Wed 16/07/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 232 |           | Plot 32 - 40 (Apartment Block A)   | 163 da   | Wed 11/12/24 | Fri 25/07/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 254 |           | Plot 41 & 42                       | 112 da   | Tue 21/01/25 | Wed 25/06/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 270 |           | Plot 9 & 10                        | 113 da   | Wed 12/02/25 | Fri 18/07/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 287 |           | Plot 7 & 8                         | 118 da   | Wed 05/03/25 | Fri 15/08/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 304 |           | Plot 3 - 6                         | 145 da   | Mon 24/03/25 | Fri 10/10/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |
| 321 |           | Plot 1 & 2                         | 102 da   | Tue 22/04/25 | Wed 10/09/25 |              |                |       |      |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |     |             |     |

|  |           |  |                    |  |                       |  |                    |  |                 |  |
|--|-----------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Project: Devonshire - Phase 1a<br>Date: Thu 11/07/24 | Task      |  | Project Summary    |  | Manual Task           |  | Start-only         |  | Deadline        |  |
|  | Split     |  | Inactive Task      |  | Duration-only         |  | Finish-only        |  | Progress        |  |
|  | Milestone |  | Inactive Milestone |  | Manual Summary Rollup |  | External Tasks     |  | Manual Progress |  |
|  | Summary   |  | Inactive Summary   |  | Manual Summary        |  | External Milestone |  |                 |  |

